


SUNCOR ENERGY

FIREBAG PROJECT



COMMERCIAL IN-SITU OIL SANDS PROJECT (Approval No. 8870)
Annual AEUB Review Presentation

Chris Fordham
Suncor Energy Inc.
Submission to the
Alberta Energy and Utilities Board
May 13, 2005

A decorative graphic consisting of overlapping colored squares (yellow, red, blue) and a black crosshair.

Presentation Overview


- Project Overview
- Performance to Date
- Compliance
- Future Plans

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.


Firebag Project Overview

- The Firebag Project is Suncor Oil Sands in-situ supply of bitumen for the Upgrader
- The Firebag Project consists of an experimental solvent injection pilot (ETS) and a commercial Steam Assisted Gravity Drainage (SAGD) scheme
- Ultimately, the Firebag Project will supply 350,000+ bbl/day (55,645 m³/day) of bitumen feed

Firebag Project Location



Firebag Net Pay Map



A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Original Project Design


- SAGD project approved to provide up to 140,000 bbl/day (22,258 m³/day) of bitumen to Oil Sands Upgrader
- Project to be constructed in 4 - 35,000 bbl/day (5,565 m³/day) stages
- Design Steam to Oil Ratio 2.0
- Water supply from Oil Sands
- Firebag connected with Oil Sands plant via 4 pipelines (water, gas, diluent, DB) and powerline
- Firebag is a bitumen supply for Oil Sands Upgrader

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Firebag SAGD Project Chronology

- Application and EIA submitted to EUB/AENV on May 10, 2000
- Project received EUB approval 8870 (without public hearing) on October 26, 2001
- Stage 2 approved January, 2003 - under construction
- First steam on September 20, 2003
- First oil to Upgrader on January 12, 2004
- Stage 3 approved in March, 2004
- Pad 6 approved May, 2005

Firebag SAGD Facilities and Layout




A decorative graphic consisting of overlapping colored squares (yellow, red, blue) and a black crosshair.

Firebag Stage 1 Reservoir Properties

■ Depth	320 m
■ Pressure	800 kPa
■ Temperature	8 C
■ Average net pay	35 - 40 m
■ Permeability	6 - 10 darcy
■ Porosity	32 %
■ Bitumen saturation	85 %
■ Bitumen viscosity	10 million cp

Firebag Production

Firebag Well Production
Forecast vs. Actual



A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Firebag Stage 1 Performance

- 12 out of total 20 well pairs converted to SAGD production mode
 - Pad 1
 - 7 well pairs in SAGD
 - 3 temporarily shut in due to steam availability
 - Pad 2
 - 5 well pairs in SAGD
 - 5 temporarily shut in due to steam availability
- 6,000,000th barrel of oil produced in May 2005
- 2.6% OBIP recovered to date from Stage 1
- Facility and reservoir issues delaying ramp-up to full production

Firebag Predicted Recovery

	Area (m2)	Gross Thickness (m)	Gross Rock Volume (Vr) (e6 m3)	Net-to-Gross Ratio*	Net Pay Thickness (m)	Porosity	So	1/Bo	OBIP (e6 m3)	OBIP (e6 bbl)
SAGD Pad 1	1,582,640	53.2	84.2	0.84	44.5	0.35	0.79	1	19.6	123.30
SAGD Pad 2	1,592,960	52.7	83.9	0.75	39.5	0.35	0.78	1	17.2	108.36
SAGD Pad 3	1,654,720	48.0	79.5	0.81	39.1	0.35	0.80	1	17.9	112.74
SAGD Pad 4	1,548,000	42.4	65.6	0.82	34.8	0.35	0.77	1	14.4	90.31
SAGD Pad 5	2,481,276	40.1	99.4	0.82	32.8	0.35	0.78	1	22.1	138.72
SAGD Pad 6	2,156,963	41.2	88.9	0.77	31.9	0.35	0.78	1	18.8	117.97
SAGD TOTAL	11,016,559	45.5	501.5	0.80	36.5	0.35	0.79	1	109.9	691.39
Firebag Approved Project Area	194,354,522	37.9	7,364.3	0.66	25.0	0.34	0.78	1	1,269.0	7,981.96

*Net-to-Gross Ratio = Net pay cutoffs applied are GR>60 API, Porosity < 0.22, and Sw > 0.50.

	% of Development Area Total Original BIP	Bitumen Below Producer (% of BIP)	Bitumen on & above Producer (% of BIP)	Recovery (% of Total BIP on & above Producer)	Recovery (% of Total BIP in area)	Development Plan
SAGD Pad 1	10.8%	12.0%	88.0%	91.5%	80.5%	On Production
SAGD Pad 2	9.5%	15.5%	84.5%	90.2%	76.2%	On Production
SAGD Pad 3	9.9%	11.4%	88.6%	90.7%	80.4%	Drilled
SAGD Pad 4	7.9%	14.7%	85.3%	88.6%	75.6%	Drilled
SAGD Pad 5	12.2%	11.8%	88.2%	83.1%	73.3%	Being developed
SAGD Pad 6*	-	19.8%	80.2%	85.7	64.3	Pad location identified
SAGD TOTAL	50.4%					

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Facility Issues

- Warm Lime Softener (WLS) performance affected water quality
- Poor water quality resulted in:
 - Failure of boilers
 - Scaling in afterfilters
 - Plugging in the water coolers
- Outage occurred in August 2004
- Reduced availability of high quality steam impacted reservoir and well performance


A decorative graphic consisting of overlapping colored squares (yellow, red, blue) and a black crosshair.

Reservoir Issues

- Originally planned for initial reservoir operating pressures of ~ 4500 kPa
- Initial operation revealed inability to achieve high pressure
- Lowered target operating pressures but observed significant water retention in reservoir
- Lowered target operating pressures below ~3000 kPa to improve water returns but will require artificial lift

Firebag Steam/Water Balance

Water Balance
Ratio of Produced Fluids to Steam Injected



A decorative graphic consisting of overlapping colored squares (yellow, red, blue) and a black crosshair.

Firebag Stage 1 Lessons Learned

- Individual wells producing oil at higher than expected rates when steam is available
- High operating pressure decreases water returns - at current operating pressures water return has improved to over 85%
- H₂S production is considerably higher than expected – currently under investigation
- No sand production observed
- LP-SAGD is effective at stabilizing well operation and improving water returns

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Firebag Produced Gas

- Sulphur content of produced gas has ranged from 0-1.96 t/day
- Exceeded 1 te/day inlet sulphur for Q1 2005
- Produced gas has not been tied into fuel gas system due to low surface operating pressures - compression is being installed

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Inlet Sulphur Follow-up

- Suncor has committed to review:
 - The accuracy of monitoring equipment used in the sulphur monitoring program
 - Reviewing installation of on-line H₂S analyzer
 - The adequacy of the overall monitoring approach
 - Full time monitoring data
 - A review of the reservoir processes that lead to sulphur release from the bitumen
 - Reviewing other operator data/discussions with other operators
 - Future requirements for sulphur recovery
 - Offset application submitted May 6, 2005
 - Sulphur recovery likely required at Stage 3

A decorative graphic consisting of overlapping colored squares (yellow, red, blue) and a black crosshair.

Firebag Compliance Issues

- Inlet sulphur exceeded 1 te/day in Q1 2005 – EUB notification April 6, 2005
- Facility operations are in accordance with commitments made within the original facility application (exception, produced gas tie-in)

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

ES-SAGD

- Suncor has installed the facilities required to inject solvent (up to 15% of steam volume)
- Solvent injection occurred for a total of 6 weeks in 2004
- Solvent injection has been limited due to diluent availability
- No conclusions drawn due to the limited injection period and data

A decorative graphic consisting of overlapping colored squares (yellow, red, blue) and a black crosshair.

Heave Monitoring

- Monitoring surveys conducted in March 2003, February 2004 and February 2005
- Surveys done using GPS real-time technology and object monuments
- 42 object monuments installed
- Majority of monuments above Pad 1 and 2 well pairs
- 4 object monuments showed some movement within the accuracy of the measurement technique
- No conclusions can be drawn at this time

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Blanket Gas and Monitoring System

- Blanket gas to injection wells has been shut off
- Steam injection pressure on injection wells used to monitor casing integrity - steam injection rate increases if failure – none to date
- Blanket gas still in use on operating producing wells except mechanical lift test - electronic pressure detection used for bottom hole monitoring in ML test

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Co-gen and Expansion Project (C&E)

- Stage 1/2 water and oil treating facilities will be expanded for production of 25,000 bbl/day (3,975 m³/day) bitumen
- Facilities expansion construction began Q1 2005
- EUB Utilities Application for 85 MW co-generation plant, substation modifications and interconnection submitted in Dec. 2004
- Electricity to be used at Firebag and Oil Sands, steam to be used at Firebag for SAGD
- Utilities Approval expected in May 2005
- Co-gen construction scheduled to commence in July 2005



Firebag Landfill

- Class II EUB Landfill to dispose of domestic/construction waste and process wastes from water treatment plants
- Received approval in February 2005 (WM 095)
- Construction currently underway with operation scheduled for July 2005

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Low Pressure SAGD Pilot Project

- Suncor is currently testing the use of low pressure steam injection and artificial lift systems in the SAGD wells
- Primary LP-SAGD Pilot Objectives:
 - Quantify the SOR reduction potential of LP-SAGD; and,
 - Evaluate artificial lift techniques including a multi-phase pump and gas lift.
- 2 wells on mechanical lift (i.e. pumps)
- 2 wells using gas lift

A decorative graphic on the left side of the slide, consisting of overlapping yellow, red, and blue squares with a black crosshair.

LP-SAGD Pilot Project Results

- Gas Lift:
 - stabilizes well production
 - allows operation at reduced reservoir operating pressures
 - lower operating pressures improve water returns
 - does not provide lift at very low operating pressures
- Mechanical Lift:
 - stabilizes well production
 - allows operation at reservoir operating pressures below those possible with gas lift
 - higher water returns
- Not enough data to evaluate SOR improvements



Future Plans

A decorative graphic consisting of overlapping colored squares (yellow, red, blue) and a black crosshair.


Artificial Lift Installation

- Based on results of pilot, 10 additional pumps on Pads 1/2 wells in late 2005
- Additional gas lift retrofits planned
- Current well design makes mechanical lift best option for Pad 1-4 wells
- Pad 3 & 4 wells will start on natural lift, convert to artificial lift later
- Still evaluating lift options for Pad 5+
- Re-design of wells for new pads may allow for use of other lift options


A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Revised Stage 3

- Suncor has elected to increase Stage 3 production to 62,500 BPCD (9930 m³/day) (previously 52,500 BPCD – 8350 m³/day)
- New Stage 3 project will include majority of plantsite and equipment from previous Stage 3 Update Application plus additional footprint area, equipment, production and emissions
- Stage 3 will also include a pre-investment in infrastructure for Stages 4-6



Firebag Project




LEGEND

- ACCESS
- PIPELINE
- SUB APPROVED DEVELOPMENT FOOTPRINT (MAR 2004)
- WELLPADS AND GATHERING CORRIDORS
- STAGE 1, 2 AND C+E PLANTSITE
- STAGE 3+ PLANTSITE

REFERENCE

Alberta digital data obtained from AltaLIS Ltd. (September 2004), used under license.
 1:10,000 Quickbird image obtained from Suncor, Sept. 18 2002, used under license.
 Projection: Transverse Mercator Datum: NAD 83 Coordinate System: UTM Zone 12.



PROJECT	FIREBAG PROJECT		
TITLE	FIREBAG DEVELOPMENT FOOTPRINT COMPARISON		
	PROJECT No. 04-1334-004-9000	SCALE AS SHOWN	REV. 0
	DESIGN	ZG	12 Apr. 2005
	GIS	FD	12 Apr. 2005
	CHECK	LR	26 Apr. 2005
	REVIEW	GF	26 Apr. 2005

I:\2005\05-1344\04-1344-004\mappg\mxd\firebag_plantsite_bk11_fig5.mxd

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Revised Stage 3 Application

- Application to EUB and AENV will include the following amendment requests:
 - Increase in total production from 140,000 BPCD to 157,500 BPD;
 - Increase in project plantsite footprint and the EUB "Surface Facilities" Area;
 - Addition of two co-generation plants, diluent stripping unit, and sulphur recovery unit; and,
 - Increase in emission limits due to increase in production, added equipment and operational data from Stage 1
- EUB Utilities Application for co-gen plants, substation and transmission lines to be submitted in Q2 2005

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Pipelines

- Suncor plans to install up to 4 new pipelines in the utility corridor between OS and FB:
 - Make-up water
 - Hot Bitumen
 - Rich Fuel Gas (RFG)
 - Natural Gas
- Transmission line to follow pipelines

A decorative graphic consisting of overlapping yellow, red, and blue squares with a black crosshair.

Stages 4-6

- Firebag will be a key bitumen supply for Suncor's Voyageur project
- Stage 4-6 planning for Firebag is currently underway
- Suncor expects to submit an application for Stages 4+ in early 2006
- Nature of application not yet determined
- Ultimately, Firebag will produce 350,000+ bbl/day (55,645 m³/day) of bitumen for the Oil Sands Upgrader

Firebag Regulatory Schedule

	2005				2006				2007				2008				2009			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
LP-SAGD Pilot																				
Cogeneration																				
Stage 2 Expansion																				
Landfill																				
Stage 3																				
Pads 1-4 Mechanical Lift Install																				
Pipelines																				
Stage 4-6																				

